

Overbrook Project Schedule - Preliminary

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022		
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	✈	<b>Overbrook</b>															
2	✈	NTP	1 day	Fri 10/1/21	Fri 10/1/21												
3	✈	Submittals	91 days	Fri 8/6/21	Fri 11/19/21												
4	✈	CCI Mobilization	3 days	Mon 11/1/21	Wed 11/3/21												
5	🚛	Locate/Potholing	45 days	Thu 11/4/21	Sat 2/5/22												
6	🚛	<b>Pipeline and Appurtenances</b>	<b>177 days</b>	<b>Mon 11/8/21</b>	<b>Wed 7/13/22</b>												
7	🚛	<b>Rural</b>	<b>39 days</b>	<b>Mon 11/8/21</b>	<b>Wed 2/2/22</b>												
8	🚛	<b>Bores</b>	<b>13 days</b>	<b>Mon 11/8/21</b>	<b>Mon 11/29/21</b>												
9	🚛	Install 8" Cased Hwy 56 (60 LF)	1 day	Mon 11/8/21	Mon 11/8/21												
10	🚛	Install 8" Cased E. 150 Rd. (40 LF)	1 day	Tue 11/9/21	Tue 11/9/21												
11	🚛	Install 8" Cased E. 150 Rd at Chlorine Facility (40 LF)	1 day	Wed 11/10/21	Wed 11/10/21												
12	🚛	Install Non-cased Crossings (810 LF)	10 days	Thu 11/11/21	Mon 11/29/21												
13	🚛	Install Main Pipe (~7 mi)	24 days	Sat 11/13/21	Fri 12/17/21												
14	🚛	Install Service Lines	10 days	Sat 12/18/21	Wed 2/2/22												
15	🚛	<b>In Town</b>	<b>164 days</b>	<b>Tue 11/30/21</b>	<b>Wed 7/13/22</b>												
16	🚛	<b>Bores</b>	<b>29 days</b>	<b>Tue 11/30/21</b>	<b>Sat 2/5/22</b>												
17	🚛	Install 8" Cased Hwy 56 (80 LF)	1 day	Tue 11/30/21	Tue 11/30/21												
18	🚛	Install 12" Cased Hwy 56 (60 LF)	1 day	Wed 12/1/21	Wed 12/1/21												
19	🚛	Install 8" Cased Hwy 56 (70 LF)	1 day	Thu 12/2/21	Thu 12/2/21												
20	🚛	Install 8" Cased Hwy 56 (60 LF)	1 day	Fri 12/3/21	Fri 12/3/21												
21	🚛	Install Non-cased Crossings (4,373 LF)	25 days	Sat 12/4/21	Sat 2/5/22												
22	🚛	Install Main Pipe - East of Cedar St.	14 days	Sat 12/11/21	Mon 1/31/22												
23	🚛	Install Main Pipe - Btw Cedar St. and Locust St.	32 days	Tue 2/1/22	Wed 3/9/22												
24	🚛	Install Main Pipe - North of Hwy 56	11 days	Thu 3/10/22	Tue 3/22/22												
25	🚛	Install Main Pipe - West of Locust St.	19 days	Wed 3/23/22	Wed 4/13/22												
26	🚛	Install Service Lines	140 days	Tue 2/1/22	Wed 7/13/22												
27	🚛	<b>Booster Facility</b>	<b>24 days</b>	<b>Mon 3/7/22</b>	<b>Sat 4/2/22</b>												
28	✈	Excavate and Pour Footings	2 days	Mon 3/7/22	Tue 3/8/22												
29	🚛	Prep Pad and Install Pipe Stub-outs for Building	1 day	Wed 3/9/22	Wed 3/9/22												
30	🚛	Set Booster Building	1 day	Thu 3/10/22	Thu 3/10/22												
31	🚛	Pour Concrete Slab	2 days	Fri 3/11/22	Sat 3/12/22												
32	🚛	Install Interior Piping	5 days	Mon 3/14/22	Fri 3/18/22												
33	🚛	Install Pumps and Controls	5 days	Sat 3/19/22	Thu 3/24/22												
34	🚛	Install Electrical	6 days	Fri 3/25/22	Thu 3/31/22												
35	🚛	Site Grading and Driveway	4 days	Mon 3/14/22	Thu 3/17/22												
36	🚛	Facility Start-Up	2 days	Fri 4/1/22	Sat 4/2/22												
37	🚛	<b>Chlorine Facility</b>	<b>27 days</b>	<b>Thu 3/10/22</b>	<b>Sat 4/9/22</b>												
38	🚛	Excavate and Pour Footings	2 days	Thu 3/10/22	Fri 3/11/22												
39	🚛	Prep Pad and Install Pipe Stub-outs for Building	1 day	Sat 3/12/22	Sat 3/12/22												
40	🚛	Set Chlorine Building	1 day	Mon 3/14/22	Mon 3/14/22												



